

Draft

September 2019 **NVTA- Caltrans Report**

PROJECT INITIATION REPORT

EA 4J820 (Completed 9/24/18)

Tulucay Creek Bridge Replacement; NAPA 121 PM 5.9 in City of Napa

Scope: Bridge Replacement

EA 0J890 (Completed 6/28/19)

5-Way Intersection; NAPA 121-PM 7.3 in City of Napa

Scope: Intersection Improvement

EA 0Q690 (Completed 6/28/19)

Storm Damage; NAPA 12 PM 2.1/2.6 in County of Napa

Scope: Construct Rock Slope Protection (RSP) to prevent further slope washout and pavement repair

EA 0O820 (Completed 6/28/19)

Storm Damage; NAPA 29 PM 12.2 in City of Napa **Scope:** Culvert repair and grout injection at slipout

EA 00830

Storm Damage; NAPA 29 PM 46.1 in County of Napa Scope: Construct CIDH segmented pile wall at slipout

EA 00790

Storm Damage; NAPA 121 PM 13.4/20.7 in County of Napa

Scope: Construct RSP at five slipout locations.

EA 00810

Storm Damage; NAPA 121 PM 16.1 in County of Napa Scope: Reconstruct embankment with lightweight fill.

EA 1Q620 (Completed 6/27/19)

Pavement Preservation; NAPA 121 PM 4.5/10.7 in City of Napa

Scope: Pavement repair

EA 2Q610 (Completed 6/27/19)

Pavement Rehab; NAPA 29 PM 7.3/13.5 in County of Napa

Scope: Pavement rehabilitation.

EA 2Q510

Pavement Rehab; NAPA 29 PM 42.1/48.6 in County of Napa

Scope: Pavement rehabilitation

EA 0P730 (Completed 9/17/18)

Advance Mitigation; NAPA 29 PM 15.6/22.8 in County of Napa

Scope: Roadside Protection and Restoration Program mitigation purchase

PIR (Project Initiation Report)

PSR (Project Study Report)

DED (Draft Environmental Document) **PSE** (Plans, Specifications, and Estimate)

PAED (Project Approval/ Environmental Document) **RWC** (Right of Way Certification)

RTL (Ready to List)

CCA (Construction Contract Acceptance)

ADV (Advertise Contract)

BO (Bid Open)

AWD (Award Contract)

NVTA- Caltrans Report

ENVIRONMENTAL

EA 0J760 /2Q260

Napa Valley Vine Trail; NAPA 29-PM 33.4/37.9 in County of Napa

Scope: Construct Class 1 Multiuse Path **Cost Estimate:** \$6.1M Construction Capital

Schedule: PAED: 11/2020 PS&E: 9/2020 RWC: 1/2021 RTL: 1/2021

EA 2K420

Storm Damage; NAPA 128 PM 9.2 in County of Napa Scope: Construct RSP to prevent further slope washout.

Cost Estimate: \$0.8M Construction Capital

Schedule: PAED: 4/12/19 PS&E: 6/2020 RWC: 7/2020 RTL: 8/2020

EA 4J830

Hopper Slough Creek; NAPA 128 PM 5.1 in County of Napa

Scope: Bridge Replacement

Cost Estimate: \$7.9M Construction Capital

Schedule: DED: 4/2020 PAED: 10/2020 PS&E: 4/2022 RWC: 4/2022 RTL: 5/2022

EA 0K000

ADA Compliance; NAPA 29 PM 0.0/14.6 in County of Napa

Scope: Upgrade Pedestrian Facilities **Cost Estimate:** \$1.0M Construction Capital

Schedule: PAED: 7/1/19 PS&E: 1/2021 RWC: 1/2021 RTL: 3/2021

EA 0K630

Bridge Rails; NAPA 29 PM 14.1/19.04 in County of Napa

Scope: Upgrade / Replace Bridge Rails **Cost Estimate:** \$7.1M Construction Capital

Schedule: DED:4/2020 PAED: 10/2020 PS&E: 3/2022 RWC: 4/2022 RTL: 6/2022

EA 2K150

Bridge Rails; NAPA 29 PM 28.43/29.3 in County of Napa

Scope: Upgrade / Replace Bridge Rails at Sulphur and York Creeks in St. Helena

Cost Estimate: \$4.2M Construction Capital

Schedule: DED:9/2020 PAED: 3/2021 PS&E: 5/2022 RWC: 4/2023 RTL: 4/2023

EA 4J990

Storm Water Quality Improvement; NAPA 29 PM 32.0/33.0 in County of Napa

Scope: Improve water quality and fish passage **Cost Estimate:** \$7.6M Construction Capital

Schedule: DED: 7/2020 PAED: 12/2020 PS&E: 5/2022 RWC: 5/2022 RTL: 6/2022

EA 2K810

Anti-Vandalism Measure; NAPA 29 121-PM 11.0/R21.0 in County of Napa

Scope: Replace Fencing

Cost Estimate: \$3.1M Construction Capital

Schedule: PAED: 6/2020 PS&E: 12/2021 RWC: 1/2022 RTL: 4/2022

PIR (Project Initiation Report) PSR (Project Study Report) DED (Draft Environmental Document)
PAED (Project Approval/ Environmental Document) PSE (Plans, Specifications, and Estimate)

RWC (Right of Way Certification) **RTL** (Ready to List) **PSE** (Plans, Specifications, and Estimate) **CCA** (Construction Contract Acceptance)

ADV (Advertise Contract) **BO** (Bid Open) **AWD** (Award Contract)

NVTA- Caltrans Report

EA 4J300

Pavement Preservation; NAPA 29-PM 29.3/36.9From York Creek Bridge to Junction Route 128 in Calistoga

Scope: Roadway/ Pavement preservation (CAPM) **Cost Estimate:** \$9.7M Construction Capital

Schedule: PAED: 07/2020 PS&E: 03/2021 RWC: 02/2021 RTL: 05/2021

EA 4J410

Drainage Improvement; NAPA 29 PM 1.7/5.1 in City of American Canyon

Scope: Rehabilitate Culverts

Cost Estimate: \$3.3M Construction Capital

Schedule: PAED: 11/2019 PSE: 12/2021 RWC: 5/2022 RTL: 06/2022

EA 28120

Soscol Junction Improvement; NAPA 29 PM 5.0/7.1 and NAPA 221 PM 0.0/0.7 in County of Napa

Scope: Construct New Interchange at SR 221/29/12

Cost Estimate: \$22M Construction Capital

Schedule: Supplemental DED: 9/2019 **PAED:** 1/2020 **PSE:** 12/2021 **RWC:** 12/2021 **RTL:** 03/2022

DESIGN

EA 4J210

Capell Creek Bridge #21-0064; NAPA 121-PM 18.59 in County of Napa

Scope: Sub-structure rehabilitation and bridge scour mitigation

Cost Estimate: \$1.4M Construction Capital

Schedule: PAED: 9/20/18 PSE: 2/2020 RWC: 3/2020 RTL: 4/2020 CCA: 12/2021

EA 4G21A

Env. Mitigation at Huichica Creek; NAPA 121-PM 0.75 in County of Napa

Scope: Environmental mitigation, monitoring and report at Huichica Creek

Cost Estimate: \$1.0M Construction Capital

Schedule: PAED: 4/9/18 PSE: 4/2022 RWC: 6/2022 RTL: 6/2022 CCA: 12/2033

EA 3G64A

Env. Mitigation & Plant Establishment at Napa River Bridge; NAPA 29 PM 37.0 in City of Calistoga

Scope: Environmental mitigation at Napa River Bridge

Cost Estimate: \$0.5M Construction Capital

Schedule: PAED: 2/9/15 PS&E: 5/9/19 RWC: 5/10/19 RTL: 5/29/19 CCA: 12/2024

EA 4G210

Widen Roadway at Huichica Creek; NAPA 121-PM 0.75 in County of Napa

Scope: Remove existing triple box culverts and replace with a new single span bridge

Cost Estimate: \$8.7M Construction Capital

Schedule: PAED: 4/9/18 PS&E: 11/2019 RWC: 05/2020 RTL: 05/2020 CCA: 12/2024

EA 2J88U

Garnett Creek, Garnett Branch and No-Name Creek: NAPA 29-PM 39.0 & 43.8 in County of Napa

Scope: Sub-structure rehabilitation and bridge scour mitigation

Cost Estimate: \$3.9M Construction Capital

Schedule: PAED: 2/1/19 PSE: 10/2020 RWC: 11/2020 RTL: 12/2020 CCA: 12/2021

PIR (Project Initiation Report)
PAED (Project Approval/ Environmental Document)
PAED (Project Approval/ Environmental Document)
PSE (Plans, Specifications, and Estimate)

RWC (Right of Way Certification) **RTL** (Ready to List) **CCA** (Construction Contract Acceptance)

ADV (Advertise Contract) **BO** (Bid Open) **AWD** (Award Contract)

Draft

NVTA- Caltrans Report

CONSTRUCTION

EA 1G430

Conn Creek Bridge Scour Mitigation; NAPA 128 PM R7.4 on Silverado Trail in County of Napa

Scope: Replace Bridge at Conn Creek
Cost Estimate: \$7.1M Construction Capital

Schedule: PAED: 10/5/15 RTL: 6/29/18 AWD:3/29/19 (Ghilotti Construction) CCA: 12/2020

EA 2J100

Construct Roundabouts; NAPA 29-PM 11.36 in City of Napa

Scope: Cooperative Project to construct a roundabout at northbound First St. Interchange.

Cost Estimate: \$3.8M Construction Capital

Schedule: PAED: 7/18/16 RTL: 5/4/18 AWD:2/27/19 (O.C. Jones & Sons, Inc) CCA: 12/2020

EA 4G840

Capell Creek Bridge; NAPA 128-PM 20.2 in County of Napa

Scope: Bridge Replacement

Cost Estimate: \$12.1M Construction Capital

Schedule: PAED: 6/16/16 RTL: 6/29/18 AWD: 11/5/18 (Gordon Ball Inc.) CCA: 12/2022

EA 4G920

Tulucay Creek Bridge Repair; NAPA 121-PM 6.1/6.2 in City of Napa

Scope: Bridge Repair

Cost Estimate: \$2.2M Construction Capital

Schedule: PAED: 10/19/16 RTL: 4/12/18 AWD: 9/20/18 (American Civil Const.) CCA: 12/2019

EA 2J570

Storm Damage; NAPA 121-PM 20.06 in County of Napa

Scope: Culvert and erosion repair

Cost Estimate: \$1.8M Construction Capital

Schedule: PAED: 7/24/17 RTL: 06/29/18 AWD: 11/19/18 (Granite Rock Company) CCA: 7/2020

ACTION ITEMS:

PIR (Project Initiation Report) PSR (Project PAED (Project Approval/ Environmental Document)

PSR (Project Study Report)

DED (Draft Environmental Document) **PSE** (Plans, Specifications, and Estimate)

RWC (Right of Way Certification)

RTL (Ready to List)

CCA (Construction Contract Acceptance)

ADV (Advertise Contract)

BO (Bid Open)

AWD (Award Contract)



Planning for a cleaner, safer and transit-friendly future



CLICK HERE TO REGISTER FOR FREE

2019

TRANSPORTATION SUMMIT

JOIN US!

WEDNESDAY, SEPTEMBER 18TH 4 P.M. - 6 P.M.



CIA Copia 500 1st Street Napa, CA 94559

Learn about upcoming transportation projects, the latest innovations in public transit technology, and meet the NVTA Board members, while enjoying some complimentary beverages & light bites!

Don't miss your chance to tour the greenest member of the NVTA fleet! Our all-electric, zero emissions bus boasts both clean and comfortable service with 200+ miles on a single charge!

POWERED BY THE NAPA VALLEY TRANSPORTATION AUTHORITY - Napa County's Transportation Planning and Congestion Management Agency.